Progress report

Issuer:	Enghave Brygge Invest ApS
Progress report period:	2019-12-31 Enghave Brygge G ApS (Sivholm property)
Info:	Volume (frame): Estimated revenues DKK 422m
	Maturity (due date): Property is under construction. Completion August 2020.
Status permit/agreem ents:	 Zoning plan: Yes Construction permit: Yes Contractor agreement: Yes Comments: Construction of property completion August 2020 (expected). Infrastructure partially completed.
Status financials:	 Construction loan: Repayment with realized sales proceeds. Advance payments: Residential buyers provide full bank guarantee for purchase price. Comments: Actual debt on construction loan DKK 275m.
Project timeline: Actual vs plan	Actual Plan Deviation New plan Construction ongoing None Infrastructure ongoing 2020 None Sales ongoing Yes Extended to Q4/2021 Comments to deviations: We have sold 40% of all row houses. Expect sale to pick up as showroom house will open from March 2020.
Project costs: Actual vs budget	Actual Budget Deviation. Projected 455m 455m Cash on blocked account: none Comments to deviations: The project is, due to high internal interest costs and increased construction- and ground works costs (compared to original budget) expected to result in a loss. The loss will be offset by profits from other Group projects.
Other information:	We have 26 unsold row houses out of 43. Construction site can be viewed at engholmene.roundshot.com

