Progress report

Issuer:	Enghave Brygge Invest ApS
Progress report period:	2021-03-31 Ejendomsselskabet Enghave Brygge ApS (Lyngholm property)
Info:	Volume (frame): Estimated revenues DKK 1.025m (1.020m)
	Maturity (due date): Residential part is now fully completed.
Status	Zoning plan: Yes
permit/agreem	Construction permit: Yes
ents:	Contractor agreement: Yes
	Comments: Construction of property completion April 2020. Infrastructure partially completed. Expected completion by summertime 2021.
Status	Construction loan: Repayment with realized sales proceeds.
financials:	Advance payments: Residential buyers provide full bank guarantee for
	purchase price.
	Comments: Actual debt on construction loan DKK 89m (146).
Project	Actual Plan Deviation New plan
timeline: Actual	Construction Complete None
vs plan	Infrastructure ongoing 2020 Small 2021
	Sales ongoing Yes Extended sales period
	Comments to deviations: We have sold 97% of apartments for sale. In Q1 we
	have sold 14 (15) apartments, well above projection. We only have 5 (15)
	apartments left to sell. 3 out of 17 rental apartments leases have been
	terminated by tenants (of which 2 are already sold). Target is now to have sold
	all apartments for sale by the summer of 2021.
Project costs:	Actual Budget Deviation.
Actual vs	Projected 946 (933)m 915m More common infrastructure costs.
budget	
	Cash on blocked account: only proceeds from sales before repayment of loans.
	Comments to deviations: Nothing to report.
Other	We have 14 (17) rental apartments (all let) and 5 unsold and empty commercial
information:	apartments.

Visuals (pictures)

