

Progress report

Issuer:	Enghave Brygge Invest ApS				
Progress report period:	2021-09-30 Enghave Brygge G ApS (Sivholm property)				
Info:	Volume (frame): Estimated revenues DKK 434 (435)m Maturity (due date): Construction of row houses completed.				
Status permit/agreements:	• Zoning plan: Yes • Construction permit: Yes • Contractor agreement: Yes Comments: Infrastructure completed.				
Status financials:	• Construction loan: Repayment with realized sales proceeds. • Advance payments: Residential buyers provide full bank guarantee for purchase price. Comments: Actual debt on construction loan DKK 19m (19).				
Project timeline: Actual vs plan	Construction	Actual Completed	Plan 2020	Deviation None	New plan completed
	Infrastructure	ongoing		None	
	Sales	ongoing		Yes	
	Comments to deviations: We have sold 100% (100%) of all row houses.				
Project costs: Actual vs budget	Projected	Actual 456m (455)	Budget 455m	Deviation. None	
	Cash on blocked account: none				
	Comments to deviations: We expect a loss on the project. Other group companies will offset the loss.				
Other information:	Construction loan has been repaid in October 2021.				

Visuals
(pictures)

