Progress report

Issuer:	Enghave Brygge Invest ApS
Progress report period:	2023-09-30 Ejendomsselskabet Enghave Brygge ApS (Lyngholm property)
Info:	Volume (frame): Estimated revenues DKK 994m
	Maturity (due date): Residential part is now fully completed.
Status permit/agreem ents:	 Zoning plan: Yes Construction permit: Yes Contractor agreement: Yes
	Comments: Construction of property completion April 2020. Infrastructure completed. Fixtures and fittings outstanding on 1 (2) of the commercial units in EE2.
Status financials:	 EE2, a subsidiary of EEB has bought the two commercial entities owned by Enghave Brygge E ApS at book value. EE2 is taking up a commercial mortgage at DLR which will provide the structure with liquidity to pay interest on loans and impose new development costs in EBI structure.
Project timeline: Actual vs plan	Actual Plan Deviation New plan Construction Complete None Infrastructure ongoing 2020 Small 2021 Sales ongoing Yes Extended sales period Comments to deviations: In Q2 we have sold 0 (2) apartments (we have 0 (0) for sale). We have 5 apartments left. Sale will continue when housing leases are terminated by a tenant. We have received 1 lease termination and will offer the
	apartment to the market.
Project costs: Actual vs budget	Actual Budget Deviation. Projected 944m
Suaget	Cash on blocked account: n/a Comments to deviations: Nothing to report.
Other information:	Total book value left residential approx. DKK 28m. Commercial units (all in Engholmene Erhverv 2 ApS) DKK 66m, total DKK 94m.

Visuals (pictures)

